



## 2019 CAPITAL INVESTMENT PROGRAM

### STATUS REPORT

As of the Week of: June 24, 2019

**1) 29<sup>th</sup> Avenue Realignment Project**  
[Project #S-01-16]

**Projected Schedule:**

**Plans Available:** 11/19/2018  
**Bid Opening:** 12/18/2018  
**Bid Award:** 1/28/2019  
**Start:** 4/8/2019  
**Completion:** 12/31/2019

**Project Location:** 29<sup>th</sup> Avenue; Fenton to Kendal Street

**Project Status:** Project is 20% complete.

**2) 2018 Misc. Storm Drainage Improvements Project**  
[Project #D-01-18]

**Projected Schedule:**

**Plans Available:** 8/5/2019  
**Bid Opening:** 8/31/2019  
**Bid Award:** 9/26/2019  
**Start:** 10/15/2019  
**Completion:** 12/31/2019

**Project Location:** Drainage pipes and structure reconstruction and new curb and gutter installation at: Fenton from 25<sup>th</sup> to 26<sup>th</sup> Avenue, Curb and gutter installation at 26<sup>th</sup> and Ames St.

**Project Status:** A joint Project with the City of Edgewater. Project is in the design stage.

**3) Wadsworth Boulevard Widening, 36<sup>th</sup> to 48<sup>th</sup> Avenue, Final Design and Right of Way Acquisition**  
[Project #M-01-15]

**Projected Schedule:**

**RFQ Solicitation:** 11/23/2015  
**RFQ Due:** 1/7/2016  
**Bid Award:** 3/14/2016  
**Start:** 11/12/2018  
**Completion:** 12/27/2019

**Project Location:** Wadsworth Boulevard, 36<sup>th</sup> to 46<sup>th</sup> Avenue

**Project Status:** The project is in the final design and right of way acquisition phase.

**4) Bike/Pedestrian Improvements**  
[Project #S-01-18]

**Projected Schedule:**

**2018 CAPITAL INVESTMENT PROGRAM**  
**For The Week of: June 24, 2019**

**Plans Available:** March 2019  
**Bid Opening:** N/A  
**Bid Award:** N/A  
**Start:** July 2019  
**Completion:** September 2019

**Project Location:** Garrison Street Bike Lane, 44<sup>th</sup> Avenue to North City Limit

**Project Status:** A joint bike lane project with the City of Arvada and Jefferson County. Project is in the bid preparation stage and will be combined with the 2019 Preventive Maintenance Project. Project construction is to commence July 1st.

**5) Neighborhood Traffic Management Program**  
**[Project # T-01-19 NTMP]**

**Projected Schedule:** **Plans Available:** Spring 2019  
**Bid Opening:** Spring 2019  
**Council Approval:** Spring 2019  
**Start:** May 2019  
**Completion:** September 2019

**Project Location:** Citywide by eligible streets:  
Carr Street, 38<sup>th</sup>-41<sup>st</sup> Avenue

**Project Status:** Design layout will be scheduled for petitioned street(s).

**6) 2018 Concrete Rehab - ADA Improvements**  
**[Project S-PM-03-19ADA]**

**Projected Schedule:** **Plans Available:** 2/18/2019  
**Bid Opening:** 3/12/2019  
**Bid Award:** 4/22/2019  
**Start:** 6/3/2019  
**Completion:** 8/6/2019

**Project area:** Corner ramps upgrade for full compliance with the ADA guidelines on selected streets by priority throughout the City.

**Project Status:** Project is 15% complete.

**7) 2018 Asphalt Overlay**  
**[Project S-PM-01-19]**

**Projected Schedule:**

**2018 CAPITAL INVESTMENT PROGRAM**  
For The Week of: June 24, 2019

**Plans Available:** N/A  
**Renewal Approval:** 4/22/19  
**Start:** 9/1/2019  
**Completion:** 12/15/2019

**Project area:** Selected local streets throughout the City by condition rating  
Street Painting, arterial and collector streets by priority

**Project Status:** Project contract has been renewed for 2019 work. A pre-construction meeting is to be scheduled.

**8) 2018 Crack Seal Program**  
[Project #S-PM-0 2-19]

**Projected Schedule:**  
**Plans Available:** 2/11/2019  
**Bid Opening:** 3/4/2019  
**Bid Award:** 3/25/2019  
**Start:** 4/8/2019  
**Completion:** 6/15/2019

**Project area:** Crack seal to be performed on selected streets by priority throughout the City.

**Project Status:** Project is 95% complete.

**9) 2019 Bridge Maintenance Program**  
[Project # B-01-19]

**Projected Schedule:**  
**Plans Available:** July 2019  
**Bid Opening:** July 2019  
**Bid Award:** August 2019  
**Start:** September 2019  
**Completion:** November 2019

**Project Location:** 44th Avenue Bridge over Clear Creek.

**Project Status:** Project is in the design stage.

**10) 38<sup>th</sup> Avenue and Kipling Intersection Design**  
[Project # S-01-19]

**Projected Schedule:**  
**RFQ Solicitation:** 11/26/2018  
**RFQ Due:** 12/20/2018

**2018 CAPITAL INVESTMENT PROGRAM**  
**For The Week of: June 24, 2019**

**Bid Award:** 3/25/2019  
**Start:** 5/15/2019  
**Completion:** 6/1/2020

**Project Location:** 38th Avenue and Kipling Street.

**Project Status:** Project is in the scoping stage.